



site update

fourth quarter 2021



adana

masai lodge rd.



- Foundation works complete
- 100 CM underground water tank complete
- Wing A of Lower Ground floor slab complete
- Wing A Lower Ground Walling and beams complete
- Wing A of Ground floor complete.
- Parking Level Ground Beams and backfilling complete
- Excavation for Bio digester complete
- Boundary wall ongoing
- Parking Level Columns ongoing

progress
summary



Completion of all foundation bases , ground beams, columns, lift core foundation as well as 100 CM underground water tank.

foundation
works



Construction of on one wing of lower ground to allow for progress and maximum utilization of available working areas and resources.

lower ground
slab +columns



Casting of lower ground slab after column erection. This overlap of activities allows for time to complete necessary foundation works and parking level without losing time on the project.

lower ground
slab + columns



Construction work for the ground floor slab formwork + support in preparation for eventual casting.

ground floor
slab



Ground floor slab cast. Now onto the ground floor columns in preparation for the first floor slab.

ground floor
slab



Backfilling at the parking level in preparation for casting the second wing of lower ground slab. De-shuttering of formwork plus walling on lower ground level

parking level
columns



Casting of parking level columns ongoing in preparation for casting of wing 02 of ground floor 01.

parking level
columns



We acknowledge the good that you are to this project- that you have a hand to play in our progress thus far.

THANK YOU.



adana

masai lodge rd.



tulipe,
tujenge



for any queries...
call carol on

0701 856 881

www.kwea.ke



adana

masai lodge rd.