



site update

first quarter 2022



adana

masai lodge rd.



- Boundary wall on the sides at 75%
- Wing B-Lower Ground Floor slab complete
- Columns and walling for lower ground floor complete
- Wing B- Ground Floor slab complete
- Columns for Ground Floor Complete
- Walling for Ground floor at 70%
- First Floor slab slab formwork and reinforcements ongoing



Completion of columns and ground beams for the parking level.

parking
level



Casting of Lower Ground floor- Wing B slab including the lift core and two fire escape staircases

lower ground
floor



Casting of all remaining columns.
Completing walling in preparation for
ground floor slab formwork

lower ground
floor



Lower Ground floor- Wing B walling
viewed from lower parts of the lot.

lower ground
floor



Casting of all remaining columns on Wing A.
Formwork construction for Wing B of
Ground floor slab. Reinforcement laying for
ground floor slab Wing B

ground
floor



Casting of Ground floor Wing B slab

ground
floor



Casting of Ground floor Wing B columns.
Walling of Ground floor in preparation for
first floor casting.

ground
floor



Preparation of formwork for the first floor slab

first
floor



Formwork for the first floor slab at 60% complete awaiting laying of reinforcement steel.

first
floor



De-shuttering of the lower levels to allow for completion of walling as well as commencing internal plaster.



for any queries...
call carol on
0701 856 881
www.kwea.ke



adana
masai lodge rd.



tulipe,
tujenge